

1 **IN THE GRAND COURT OF THE CAYMAN ISLANDS**  
2 **HOLDEN AT GEORGE TOWN**

3 **Cause No: 425/2007**  
4  
5

6 **BETWEEN:**

7 **DAWN SMITH (Trading as**  
8 **SUMMIT)**

9  
10 **PLAINTIFF**

11  
12 **AND:**

13 **TRICIA MCDOOM**

14  
15 **DEFENDANT**

16  
17  
18 **Appearances:**

19 **Ms. Vanessa Allard of Brooks &**  
20 **Brooks for the Plaintiff**

21 **Mr. Robert Jones of Ritch & Conolly**  
22 **for the Defendant**  
23  
24

25 **Before:**

**The Hon. Mr. Justice Charles Quin**

26 **Heard:**

27 **8<sup>th</sup> and 9<sup>th</sup> February and 19<sup>th</sup> and 20<sup>th</sup>**  
**May 2010**

28 **Plaintiff's written submissions filed:**

**31<sup>st</sup> May 2010**

29 **Defendant's written submissions filed:**

**31<sup>st</sup> May 2010**  
30

31 **RULING**  
32  
33

- 34 1. The Plaintiff, Dawn Smith conducted a business as a building and renovation  
35 contractor, trading as Summit. On the 21<sup>st</sup> September 2007, the Plaintiff issued a  
36 Writ of Summons and Statement of Claim, which claimed \$32,000.00 and a  
37 further \$4,995.00 for work done to the Defendant's premises at McDoom Lane,  
38 West Bay, which was registered as West Bay Block 5B Parcel 292, ("the  
39 Premises"), and owned by the Defendant.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25

2. The Plaintiff claimed the sum of \$32,000.00 for work undertaken on the basis of a request by the Defendant to carry out initial renovation work which involved separating the premises in question into four separate apartments and installing and separating electrical and plumbing works for each of the four apartments, as well as for a laundry room. In addition, the Plaintiff claimed a further sum of \$4,995.00 for further costs and expenses which were incurred due to interference from the Defendant’s agent and mother, Mrs. Donna Welcome (“Ms. Welcome”).

3. The Plaintiff claimed that, in breach of their agreement, the Defendant had refused to make payment of the agreed sum of \$32,000.00 for the further work, which the Plaintiff pleaded were completed.

4. The Defendant admits that she entered into an agreement with the Plaintiff, for the Plaintiff to carry out certain works. However, The Defendant avers that the terms of the agreement between the parties have not been properly pleaded by the Plaintiff.

5. The Defendant filed a Defence and Counterclaim on the 23<sup>rd</sup> October 2009 in which she denies that the Plaintiff completed the work she was required to complete. The Defendant avers that the Plaintiff failed to perform and complete the work she agreed to do and, the Defendant further denies that the Plaintiff is entitled to the sum of \$32,000.00 or the further sum of \$4,995.00.

- 1           6. Furthermore, the Defendant averred in her defence that the Plaintiff failed to  
2           carry out the work with reasonable skill and care, and or failed to carry out the  
3           work in a timely manner and or failed to complete the work at all and or failed to  
4           carry out the work in compliance with requirements of the relevant statutory  
5           bodies and or legislation.  
6
- 7           7. The Defendant in her Counterclaim avers that as a result of the failure on the part  
8           of the Plaintiff to complete the works in accordance with their agreement, the  
9           Defendant had suffered loss and damage in incurring the costs of remedial works,  
10          and or the costs of hiring alternative contractors and therefore the Counterclaim  
11          claims damages for loss and damage as a result of the Plaintiff's breach of  
12          contract as aforesaid.  
13
- 14          8. On the 10<sup>th</sup> June 2008 the Plaintiff filed her Reply to the Defendant's Defence  
15          and her Defence to the Defendant's Counterclaim.  
16
- 17          9. The Plaintiff pleaded that she agreed to separate the electrical connection to the  
18          house for four (4) apartments, plus the laundry area, install cabinets in each  
19          apartment, separate the water connections for each apartment and install  
20          appliances including cabinets, air conditioning units and appropriate plumbing,  
21          and finish interior and exterior walls, install appropriate fixtures and fittings and  
22          paint the apartments.  
23
- 24          10. The Plaintiff averred that the works were carried out with all due care and  
25          attention, and that the Defendant agreed that upon completion of the works, the  
26          Plaintiff would be paid the agreed sum of \$32,000.00.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26

11. In her defence to the Counterclaim the Plaintiff pleaded that the Defendant had indicated her complete satisfaction with the standard of the work performed by the Plaintiff and denied that the Defendant was entitled to any sum by way of a Counterclaim.

**Relevant Chronology**

12. Summit was operated by the Plaintiff and her husband, Mr. Damien Thomas (“Mr. Thomas”), and they both acted at different times as the Project Manager. Summit had been in business since approximately 2002.

13. The Defendant engaged the Plaintiff and, on or about the 8<sup>th</sup> January 2004, the Plaintiff provided an initial estimate of \$76,444.00 to carry out these works.

14. On or about the 5<sup>th</sup> August 2004 the Plaintiff provided a revised estimate of CI\$126,750.00 to carry out the works, together with cost estimates.

15. On the 11<sup>th</sup> September 2004 Hurricane Ivan hit Grand Cayman, and accordingly the project was delayed.

16. In October 2004 the Defendant instructed Arnold Berry of Island Drafting to prepare plans and the Court refers to Exhibit 4, which are the three plans – “AOI”, the Electrical Plan (“EP”)/ (“EOI”), and the Plumbing Plan (“PP”) “No.#6”.

- 1 17. On or about the 11<sup>th</sup> November 2004 the Defendant paid the Plaintiff  
2 CI\$43,787.00 for Phase I of the works. In December 2004 plans were submitted  
3 to the Planning Department.  
4
- 5 18. On or about the 14<sup>th</sup> January 2005, the Defendant paid a second installment in the  
6 sum of CI\$36,627.00.  
7
- 8 19. On or about January and February 2005 the Plaintiff and the Defendant discussed  
9 plans for an additional two-bedroom apartment at the existing property.  
10
- 11 20. On or about the 1<sup>st</sup> March 2005 the Defendant prepared a draft contract dealing  
12 with existing works and Additional Works, and sent a draft to the Plaintiff.  
13
- 14 21. On or about the 19<sup>th</sup> March 2005 the Defendant sent an amended draft contract to  
15 the Plaintiff. Initially the draft contract had both the names of the Plaintiff and  
16 her husband, Mr. Thomas, but ultimately, at the Plaintiff's request, Mr. Thomas'  
17 name was deleted and the contract was ultimately signed by the Plaintiff and is  
18 dated the 24<sup>th</sup> March 2005.  
19
- 20 22. It became apparent from both the Plaintiff's and the Defendant's evidence that  
21 the Plaintiff had been paid for the initial works which was contractually agreed at  
22 \$126,750.00, and that the Plaintiff agreed to do the additional work and wait until  
23 it was completed to receive the payment of \$32,000.00 from the Defendant.  
24
- 25 23. It is clear from the documentation and exchange of emails, and also from the  
26 Plaintiff's own evidence, that the initial \$126,750.00 included the separation of

1 the Premises into 4 apartments. The \$32,000.00 was for the Additional Works –  
2 particularly in relation to the electrical work, plumbing work, and also to turn the  
3 studio apartment into a one-bedroom apartment, namely apartment ‘A’.

4  
5 24. I find both the Plaintiff and the Defendant to be honest witnesses. The Plaintiff  
6 honestly accepted that it was her signature on the contract and, although she may  
7 not have read it at the time, she does not deny receiving it and she does not deny  
8 receiving email and hardcopies of the contract.

9  
10 25. The Plaintiff also honestly accepted that it was she who asked the Defendant to  
11 remove her husband’s name from the document, and therefore, the Court finds  
12 that the contract was agreed between the Plaintiff and the Defendant for the  
13 Additional Works to be completed by the Plaintiff in consideration of  
14 \$32,000.00.

15  
16 **The Contract**

17  
18 26. The contract stipulates that the parties wished to enter into this agreement, the  
19 terms of which superceded the original agreement. At clause 1.8 the contract  
20 defines “works” and stipulates that the Plaintiff would carry out works, as set out  
21 in the documents listed at Schedule ‘A’. Schedule ‘A’ provides at Schedule A1 –  
22 the drawings prepared by Island Drafting, which are Exhibit 4 and are referred to  
23 above.

24  
25 27. The contract specifically refers to:  
26

1                   *“The works include the Additional Works, works to the house itself and the*  
2                   *exterior works such as the septic tank, drainage, demolition of water cistern*  
3                   *and existing septic, access roads where required in accordance with the*  
4                   *drawings listed in Schedule A.”*  
5

6                   It is clear from the contract that landscaping had been deleted by the parties. The  
7                   contract also refers to “Additional Works” required due to the extension to  
8                   Apartment ‘A’.

9  
10                  28. The contract provided for the Defendant to obtain all Planning Department  
11                  approvals, and that the Plaintiff was to perform the work and comply with all  
12                  applicable Cayman Islands laws, regulations and subordinate legislation, and to  
13                  carry out any changes instructed by an appropriate representative of the Cayman  
14                  Islands Planning Authority and/or Building Control Unit.

15  
16                  29. Clause 1.2 states that the contract period for “the Works” and the “Additional  
17                  Works” was to be three (3) months from the 24<sup>th</sup> March 2005. Clause 1.3 states  
18                  that the completion date is the date on which the Works would be completed and  
19                  a Certificate of Occupancy obtained from the Authority, deeming the site ready  
20                  to be handed over to the Principal and ready for her use.

21  
22                  30. The contract stated that the price for the Additional Works was to be agreed and  
23                  was subsequently agreed at \$32,000.00, and it is common ground that this was to  
24                  be paid upon completion of the Additional Works, and once the Defendant had  
25                  obtained the necessary financing. It is also common ground that the Defendant  
26                  would obtain financing after the completion date and after the Certificate of  
27                  Occupancy was granted. The Plaintiff was then to be paid by the Defendant for  
28                  the completed Additional Works.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26

31. Clause 5.2 stated that if the Plaintiff failed to complete by the end of the contract period, the Defendant could serve a Notice to Complete, making time of the essence. In addition, under Clause 5.3(a) the Plaintiff was at liberty to terminate the contract if the Defendant interfered or obstructed the work.

**The Plaintiff's Position**

32. The Plaintiff claims that the Defendant breached the contract dated the 24<sup>th</sup> March 2005 by failing to pay to the Plaintiff the sum of \$32,000.00.

33. The Plaintiff's evidence is that she completed the work. The Plaintiff accepts that the work was not completed within three months, but that in any event, it was completed, and that the tenants were able to move into the apartments. The Plaintiff maintains that she discharged her obligations under the contract.

34. Accordingly, the Plaintiff is claiming the \$32,000.00 for the Additional Works done. In addition, the Plaintiff's evidence is that, because of the conduct of the Defendant and the interference of the Defendant's mother, Ms. Welcome, the Plaintiff had to incur additional expenses in the sum of \$4,995.00 for electrical works and labour costs and further subcontractors' fees.

35. When one reviews the plans submitted to the Planning Department, namely Exhibit 4, it is clear that the site plan refers to a storm drain, garbage containers, six parking spaces with parking stops, Asphaltic concrete on the parking bays, works on the road around the building on Parcel 292 and an existing septic tank.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25

**Defendant’s Position**

36. The Defendant’s position is as pleaded in her Defence and Counterclaim referred to paragraphs 5, 6, and 7 above.

37. The Defendant maintains that the Plaintiff was in breach of the terms of the contract by failing to perform her contractual obligations, either within the timeframe provide for in the contract, or at all.

**Review of the Evidence and Chronology**

38. In order to understand the material facts and the chronology in this matter it is necessary for the Court to carefully review the evidence of both parties and the email communications between them.

39. It is clear to the Court that the Additional Works are as set out in the contract. The Plaintiff was to convert the laundry room into Apartment ‘A’; complete the units ‘A’, ‘B’, ‘C’ and ‘D’; install the necessary electrical fixtures for each apartment and to ensure that they were in accordance with the EP/EOI so that each apartment would be self-sufficient when connecting to the electricity supply from the Caribbean Utilities Company (CUC) and for purpose of renting to tenants. The Plaintiff was to provide the relevant plumbing works and water heaters for each apartment, in accordance with the PP. The Plaintiff was also to install the necessary cabinets. In addition the Plaintiff was to complete the

1 necessary exterior walls, including painting them, and to ensure that the car  
2 parking spaces and garbage receptacles were provided.

3  
4 40. The Court finds that the parties did enter into a binding contract on the 24<sup>th</sup>  
5 March 2005. It is clear from the evidence of both the Plaintiff and the Defendant  
6 that the parties had discussed the terms of this contract, drafts had been  
7 exchanged and both parties had made certain amendments. What is particularly  
8 important is that the Plaintiff removed her husband, Mr. Thomas, from the  
9 contract, leaving herself trading as Summit and thereby being the only party with  
10 whom the Defendant made the contract.

11  
12 41. The Plaintiff in her evidence stated, with some regret that she could not recall if  
13 she had read the agreement, but, to her credit, she accepted that she received it  
14 and that she also received a hard copy of it.

15  
16 42. The Additional Works were mainly as set out above. In particular, they included  
17 creating the one-bedroom apartment from the studio,, namely Apartment 'A', and  
18 the additional electrical and plumbing works to the Premises, to ensure that the  
19 four apartments were separate from each other as required by Planning. The  
20 Additional Works were in addition to the works to the Premises itself and the  
21 exterior works such as the septic tank, drainage, the demolition of the water  
22 system and the existing septic tank, and the access road.

23  
24 43. It is clear from the contract that the Plaintiff was employing subcontractors to do  
25 to the Electrical Works. The electrical works were subcontracted to a Mr. Eric

1 Small supervised by Bells Electrical. The plumbing works were subcontracted to  
2 a Mr. Gary Edgar.

3  
4 44. As late as the 29<sup>th</sup> March 2005 the Defendant was urging the Plaintiff to sign the  
5 contract, and indicating that time was important. The Defendant also noted that  
6 the electrician and plumber had started their work at that time.

7  
8 45. The contract was obviously signed by the 7<sup>th</sup> April 2005 and the Defendant gave  
9 an initial review of the outstanding issues. On that date the Defendant said to the  
10 Plaintiff that they needed approval for the Electrical Plan

11  
12 46. At that time, the Plaintiff's husband, Mr. Thomas, was still involved as he had  
13 confirmed that the cracks in the doors and the windows had to be addressed.  
14 Additionally, the Defendant had evidently discussed a coat of rendering with Mr.  
15 Thomas. At that time the price specifications for the Additional Works were still  
16 to be agreed.

17  
18 47. On the 11<sup>th</sup> April 2005 the Defendant was still discussing matters with both the  
19 Plaintiff, and with the Plaintiff's husband, Damien. The Defendant's email of the  
20 11<sup>th</sup> April to both the Plaintiff and her husband demonstrated that the Plaintiff  
21 and the Defendant had agreed on the \$32,000.00 for the Additional Works.

22  
23 48. As the Defendant stated at paragraph 33 of her Witness Statement:

24  
25 *"The \$32,000.00 was to cover the additional works referred to in the*  
26 *agreement, which meant the increased roof pitch and the extension of the*  
27 *studio apartment into a one-bedroom, fully-fitted apartment. The "certain*

1                    *works” referred to an agreement which meant the installation of the*  
2                    *additional paving and the additional electrical works.”*  
3

4                    At this stage the Plaintiff and the Defendant seem to be in agreement on what  
5                    Additional Works needed to be done, the time period set out in the contract, the  
6                    completion date and the price.

7  
8                    49. On the 20<sup>th</sup> April 2005 the Defendant set out clearly in an email to the Plaintiff,  
9                    the items about which she had some concern. The Defendant said in this email  
10                    that she was concerned about cost overruns, and cited the sliding mirrored closet  
11                    doors. The Defendant stated that she was not fussed about the sizes, as long as  
12                    they are done. The Defendant drew attention to the cistern area and the parking  
13                    arrangements. Additionally, she expressed concern about the electrical supply,  
14                    and communications with CUC regarding meter boxes and electrical wiring.  
15                    Further, the Defendant raised the question of water meters and the required  
16                    number of meters. The Court notes that at item 10 of the email dated the 20<sup>th</sup>  
17                    April 2005 the Defendant raised the question of the septic tank, and enquired  
18                    whether they needed to install a well to run with the existing septic tank, or  
19                    whether there should be a new septic altogether. The Defendant specifically  
20                    stated that she would not bear any responsibility for unforeseen costs if it turned  
21                    out that the existing septic is useless.

22  
23                    50. On the 20<sup>th</sup> May 2005 the Defendant sent an email to both the Plaintiff and her  
24                    husband saying that she could not afford any delay past the end of June. The  
25                    Defendant reminded the Plaintiff that the contract ended on the 24<sup>th</sup> June, and the  
26                    bank was already requiring her to start repaying on the principal – a fact which,  
27                    the Defendant said, placed her finances in the “*bright red area*”.

1 51. In response to the Defendant's concerns, the Plaintiff replied by email on the 23<sup>rd</sup>  
2 May 2005 as follows:

3

4 *"FYI: tentative schedule for jobs to be completed May 23 – 28: Internal*  
5 *ceiling, insulation, block cross over between apts, masonry work will be 90%*  
6 *complete, paint internal ceiling white, select internal wall colour, select tiles,*  
7 *install concrete board and insulate dividing wall."*  
8

9 The Plaintiff concluded by saying that she hoped to start tiling on Saturday  
10 (the upcoming Saturday) but this was uncertain.

11

12 52. On the 30<sup>th</sup> May the Plaintiff sent another schedule by email which read as  
13 follows:

14

15 *"tentative schedule to be completed May 29 – June 4: Install firewall*  
16 *between units, complete tiling of both 2-bed units, complete painting of both*  
17 *two bed units, install ¼ round on all windows, close floor in 1 bed unit,*  
18 *install closet in 1-bed and studio unit, Prep bathrooms in 2-bed units for*  
19 *tub/toilet/basin(white,) and, partition 1 bed unit – kitchen/living"*  
20

21 53. On the 9<sup>th</sup> June 2005 the Plaintiff amended her previous email to the Defendant  
22 and the email read as follows:

23

24 *"Schedule Amended UPDATE FOR LAST WEEK May 29 – June 4. Install*  
25 *firewall between units – done; Completed tiling of both 2-bed units – 95%. (1*  
26 *bath to be completed); Complete painting of both two-bedroom units – 90%*  
27 *complete; Install ¼ round on all windows – done; Close floor in 1-bed unit;*  
28 *Close floor in 2-bed unit – done; Prep bathrooms in 2-bed units for*  
29 *toilet/basin (white) – 50% (1 bath to be completed); Install tubs in 2-bed*  
30 *units – done."*  
31

32 54. In another email on the 9<sup>th</sup> June at approximately 10 minutes after the previous  
33 email, the Plaintiff set out her schedule for June 9-15 as follows:

34

1                   *“Install external doors for 2-beds and studio; Install toilet and basin 2-beds*  
2                   *and studio; Tile bath wall 2-beds; Tile studio unit floor and bath; Prime*  
3                   *studio with white paint; Completed tiling of both 2 bed units – 95% (1 bath to*  
4                   *be completed); Complete painting of both two-bed units – 90% complete;*  
5                   *Close floor in 1-bed unit; Prep bathrooms in 2-bed units for toilet/basin*  
6                   *(white) – 50% (1 bath to be completed). Target is to complete the 2-bed and*  
7                   *studio units remaining items are Cabinets, water heater, electrical fixtures.”*  
8

9                   55. The Defendant’s position is that the work was not completed by the 24<sup>th</sup> June  
10                   2005, as set out in the contract, and, accordingly, on the 30<sup>th</sup> June 2005 the  
11                   Defendant sent the Plaintiff a list of outstanding items and also a Notice to  
12                   Complete pursuant to Clause 5.2 of the contract, informing the Plaintiff that she  
13                   must complete all the apartments, save for apartment A, by “two (2) weeks from  
14                   today,” that is, by the 14<sup>th</sup> July 2005, and apartment A by early August 2005. In  
15                   addition, the Defendant reminded the Plaintiff that time was of the essence, and  
16                   this was due to the fact that she, the Defendant, was expecting tenants.

17  
18                   56. The outstanding areas listed by the Defendant included many miscellaneous  
19                   items but she also drew attention to the septic tank and her expectation to see a  
20                   complete and operational septic system.

21  
22                   57. The most significant item in the list was item 10 and the number of electrical  
23                   works that were left to be completed. The Defendant highlighted the fact that the  
24                   Government/Planning would contact CUC once the final inspection had taken  
25                   place and asked the Plaintiff to check with her electrician and with Planning. The  
26                   Defendant said that apartments B, C and D needed to be inspected and passed by  
27                   the 14<sup>th</sup> July 2005 to give the prospective tenants sufficient time to sort out their  
28                   accounts with the utility company.

1 58. The Defendant also highlighted the fact that cabinets were to be installed by the  
2 22<sup>nd</sup> July, as tenants had been told that the apartments would be available on the  
3 25<sup>th</sup> July 2005.

4  
5 59. The Defendant also said she had contacted Felicia Galbraith of Cayman National  
6 Bank in accordance with the Bank's request to make another visit to the site. It  
7 was clear from the evidence before me that the Bank and the financing were  
8 dependent on the completion of the Additional Works as set out in the contract.

9  
10 60. On the 7<sup>th</sup> July 2005 the Plaintiff set out, in an email, works that were being  
11 carried out.

12  
13 61. It is accepted that Cayman experienced two hurricane warnings, and  
14 consequently, there was some delay in the Additional Works being carried out. In  
15 fact, the Defendant's evidence was that the hurricane season had begun early and,  
16 accordingly, when the Plaintiff asked for an extension of time – to the end of  
17 August – to complete apartment A, the Defendant readily agreed.

18  
19 62. On the 27<sup>th</sup> July 2005 the Defendant sent out another action list, which included a  
20 number of miscellaneous items. Again, the important items were electrical, to  
21 ensure that panel boxes and connections were made to allow the tenants to move  
22 in. The Defendant, in that email, also enquired about the cabinets for apartments  
23 B and C, the septic tank, and other miscellaneous items.

24

1 63. On the 28<sup>th</sup> July 2005 the Plaintiff informed the Defendant that she would be  
2 unable to complete the electrical works on the apartments, even on a temporary  
3 basis, because:

4  
5 *“The quotes we received from electricians were 4-6 times greater than our*  
6 *current budget. Basically, they realized we were in a tight place in terms of*  
7 *timing and therefore charged exorbitantly. The delay was caused by the*  
8 *threat of several hurricanes and [the lack of] availability of certain material.*  
9 *In addition the electrician on your project had a planned vacation 2 month*  
10 *[sic] ago for the week of July 25<sup>th</sup> so that he could be home for the birth of*  
11 *his child. Please inform your tenant appropriately as to the delay. A new date*  
12 *of Aug 8<sup>th</sup> is given for temp power awaiting [pending] Planning approval. I*  
13 *am truly sorry for the inconvenience.”*  
14

15 64. The Plaintiff had significant difficulties with the ordering of the cabinets. It  
16 appears that cabinets were stolen and or damaged, and therefore cabinets were  
17 only available for two of the four apartments. Accordingly, the Plaintiff said that  
18 Cabinets needed to be re-ordered. On the 29<sup>th</sup> July the Plaintiff admitted that the  
19 cabinet man was “*stressing her out.*”

20  
21 65. By the 2<sup>nd</sup> August 2005 the Plaintiff said that the electrician was proceeding as  
22 planned, and that all fixtures for apartments B, C and D should be done on the 2<sup>nd</sup>  
23 August 2005. The Plaintiff added, “*Plumbing should have been completed*  
24 *yesterday*” and she added that she would confirm whether inspection had been  
25 done on that day. The Plaintiff said she was still receiving the runaround  
26 regarding cabinets.

27  
28 66. By the 25<sup>th</sup> August 2005, the Plaintiff was demanding payment of the  
29 \$32,000.00, even though it is clear from the exchange of emails and the evidence  
30 that the work was not complete, and further, a Certificate of Occupancy had not

1           been obtained. It was always common ground between the parties that the  
2           Defendant's financing was dependent on a valid Certificate of Occupancy.

3  
4           67. By the 9<sup>th</sup> August 2005 apartments still had no cabinets, there was no water to the  
5           property nor was there electricity. The Defendant was having extreme difficulty  
6           in renting out the apartments. Apartment B had no water, no kitchen sink, no  
7           cabinets, and a stove that did not work. Accordingly, the Defendant accepted a  
8           reduced rent.

9  
10          68. The Plaintiff continued to have difficulty with the cabinets and in order to  
11          progress matters the Defendant paid the Plaintiff the sums of \$1,000.00 on the  
12          22<sup>nd</sup> August 2005 and \$500.00 on the 15<sup>th</sup> September 2005.

13  
14          69. On the 25<sup>th</sup> August 2005 the Plaintiff confirmed that the electricians were unable  
15          get back to work. No final approval had been given for the electrical works or the  
16          plumbing works, and it appears from the witness statements of the Defendant,  
17          and the evidence of both the Plaintiff and the Defendant, that these delays  
18          continued, with only preliminary inspections from government departments  
19          taking place. Accordingly, the Defendant was unable to rent the apartments at the  
20          time she had promised.

21  
22          70. It was the Defendant's mother, Ms. Welcome, who eventually applied for the  
23          Certificate of Occupancy on the 30<sup>th</sup> November 2006. At that time the Planning  
24          Department stated that there were still outstanding items regarding drain  
25          installation and additional parking. The Planning Department insisted on  
26          replacing the four existing parking spaces and adding another two parking

1 spaces, as required by the plans. The Defendant paid Watler & Heslop the sum of  
2 CI\$3,125.00 for the installation of drain wells and CI\$5,460.00 to Gire  
3 Dominguez to execute the necessary parking arrangements  
4

5 71. On the 12<sup>th</sup> April 2007 the Water Authority wrote to the Defendant stating that  
6 the septic tank at the property had failed and was leaking untreatable wastewater  
7 which was going over on to the adjacent lot.  
8

9 72. It is clear to the Court that the septic was a necessary item that had been brought  
10 to the Plaintiff's attention on a number occasions. In addition, the terms of the  
11 Planning permission included a provision that required a new septic tank and the  
12 Plaintiff had provided for a new septic tank in her estimate.  
13

14 73. As this was an urgent matter the Defendant paid out the sum of CI\$5,167.00 in  
15 order to empty and remove the old faulty septic tank and install the new septic  
16 tank.  
17

18 74. At this time relations between both the Plaintiff and the Defendant had  
19 disintegrated. The Plaintiff was not willing to pay the expenses that the  
20 Defendant had incurred to complete the Additional Works to the premises. It is  
21 this Court's view that the delays were unreasonable and excessive and continued  
22 from the 30<sup>th</sup> June 2005 until April 2007.  
23

24 75. It is quite clear from the evidence of both the Plaintiff and the Defendant that  
25 there were a number of factors which prevented the Certificate of Occupancy  
26 from being granted. The Defendant was forced to implement a number of repairs.

1 This was something that was agreed to be completed by the Plaintiff in the  
2 contract. In order to obtain the Certificate of Occupancy the Defendant found  
3 herself saddled with effecting these repairs which cost her the sum of  
4 approximately \$19,507.97. As an interim measure, an application for special  
5 permission to occupy the apartments. This was applied for on the 15<sup>th</sup> December  
6 2006, and this special permission was granted on the 22<sup>nd</sup> December 2006. The  
7 Certificate of Occupancy was not granted until the 21<sup>st</sup> March 2007.

8  
9 **Plaintiff's Reasons for the delay in completion**

10  
11 76. The Plaintiff provided evidence in her witness statement dated 1<sup>st</sup> June 2009,  
12 setting out the reasons for the delay in completion of the works. She said she had  
13 many difficulties sourcing materials and labour to conduct construction and  
14 repair work to the premises. She avers that, not only was there initially a shortage  
15 of labour, but also some severe shortage of materials. The Plaintiff candidly  
16 admitted that because of the difficulties with sourcing materials and arranging for  
17 labour, the completion of the Additional Works took, unavoidably, far longer  
18 than initially anticipated.

19  
20 77. It is apparent from the Plaintiff's evidence that she had no formal training as a  
21 building contractor. She had no engineering qualifications, nor had she any on  
22 site experience as a mason, or a plumber or a carpenter or an electrician. In fact,  
23 whilst running Summit building contractors the Plaintiff had a very senior and  
24 fulltime position as the Director of Technology for a major international bank  
25 and was also its Regional Head for Data Management, covering the Cayman  
26 Islands, New York, Curaçao and BVI.

1       78. In Summit’s construction business, the Plaintiff and her husband, Mr. Thomas,  
2       both acted as Project Manager. However, no evidence was produced to  
3       demonstrate that Mr.Thomas had any experience or qualifications to be a  
4       building contractor, nor was there any evidence that he had any on-site  
5       experience as a mason, or a plumber, or a carpenter or an electrician. I  
6       understand from the Plaintiff’s evidence that he had a B.Sc. and an M.Sc. in  
7       Business Administration. In addition, he also had a fulltime job in the Financial  
8       Services industry. Accordingly, the Plaintiff’s evidence was that in the times he  
9       could not be the Project Manager, she would fill in, and when she could not be  
10      the Project Manager, he would fill in. This would have to be described as a very  
11      haphazard and unreliable approach to the running of a business that clearly  
12      demands a strict regime of supervision from those in charge.

13  
14      79. Also, at various times, they had an employee called Stanford Campbell who  
15      apparently supervised the workers on the site because the Plaintiff and her  
16      husband recognized that they both had fulltime jobs in the financial services  
17      industry – which this Court notes are themselves very demanding occupations.

18  
19      80. The Court is of the view that although the business may have had some success  
20      over the period of time prior to the Plaintiff having been contracted to do the  
21      Additional Works, it is extremely unsatisfactory for the Plaintiff to run her  
22      business in this way. Construction and renovation for four apartments is not a  
23      simple matter and it needs experience, expertise and most of all fulltime  
24      attention.

25

1 81. In addition to the fact that both the Plaintiff and her husband had fulltime jobs,  
2 they were, during the material time, experiencing significant marital discord and  
3 I understand that divorce proceedings had commenced. Although the evidence is  
4 that the Defendant was sympathetic to the Plaintiff's marital difficulties, the  
5 Additional Works necessary to renovate the Premises should not have suffered as  
6 a result of this distraction.

7  
8 82. The Plaintiff had constant problems in the electrical area. After Mr. Eric Bell, a  
9 Mr. Merlin Wells was the next subcontracted electrician, but his performance,  
10 again, was less than satisfactory. At varying times the Plaintiff employed other  
11 electricians by the names of "Cleo Scott," "Eric" and "John". The Plaintiff in her  
12 evidence candidly acknowledged that her biggest problem was the failure to  
13 perform the necessary electrical works. Various electricians walked off the job  
14 for different reasons. The costs in this area were constantly increasing with each  
15 new electrician. Moreover, there were many times when no electrical work was  
16 being carried out. Again, this was the liability of the Plaintiff and to a large  
17 extent caused the Plaintiff to be in breach of her contractual obligations to the  
18 Defendant.

19  
20 83. In her email dated the 28<sup>th</sup> June 2006 to the Defendant the Plaintiff says:

21  
22 *"It seems that the electrician will be the hold up again, your mother is*  
23 *excellent at getting him to work, so perhaps you could encourage her to do*  
24 *this."*  
25

26 84. Almost a month later, on the 24<sup>th</sup> July 2006 the Plaintiff said in another email:

27

1                   *“The electrician has run off ... again. Saga continues...”*

2  
3       85. The Defendant, on many occasions, reminded the Plaintiff of her contractual  
4           obligations and of the need for the work to be completed on a timely basis. It is  
5           clear from the Plaintiff’s evidence that she was unable to complete the work she  
6           agreed to do in the time period set out in the contract. The Plaintiff, in fact,  
7           admitted to the Court that she did not respond to the prevailing circumstances on  
8           site as much as she should have. She said in her evidence that, with hindsight, she  
9           should have responded to the Defendant’s emails but due to her problems with  
10          the different electrical contractors, her ongoing divorce, her failure to obtain and  
11          install the cabinets and, what she herself described as a *“spell of bad luck[which*  
12          *all] had a knock-on effect.”* The Plaintiff actually described the failure to install  
13          the cabinets as having the *“wind taken out of her.”*

14  
15       86. The Plaintiff experienced what she termed as very bad luck with all her  
16          electricians – with the best example being in her evidence under cross  
17          examination that “Martin” left in September 2006. Martin had told the Plaintiff  
18          that he was waiting for a particular inspector however, Martin was, not only not  
19          doing his job, but he also went off the site.

20  
21       87. On the 11<sup>th</sup> August 2006 the Plaintiff writes to the Defendant and states:

22  
23                   *“Look!! You informed me of the deadline but I can’t force people to work.*  
24                   *The electrician received his money and then was late a week. What the f... do*  
25                   *you want me to do about that...I could have paid many electricians*  
26                   *previously the 10K or 4.5K they were asking, but why should I when I was*  
27                   *not going to get it back, thus it took time to find a decent electrician that*  
28                   *would work for 2K, given all the circumstances. Not too many people want to*  
29                   *pick up someone else’s work.”*

1 88. On the 24<sup>th</sup> July 2006 the Plaintiff stated in an email:

2

3 *“The final plumbing inspection is tomorrow ... the final structural inspection*  
4 *is July 28<sup>th</sup> ... I have seen the estimates [the estimates for the electricians] ...*  
5 *only 1 day work left. Apt A is 95% complete.”*  
6

7 89. Yet on the 1st August 2006 the Plaintiff said in her mail:

8

9 *“I have had three other people look at the job and they all estimate 3-4 days*  
10 *to complete Apartment A and 2-3 to review all previous work before*  
11 *inspection.”*  
12

13 90. On the 2<sup>nd</sup> August 2006 the Plaintiff said:

14

15 *“The final plumbing and building inspections are complete ... just waiting on*  
16 *electrical.”*  
17

18 91. On the 14<sup>th</sup> August 2006 the Plaintiff said:

19

20 *“The electrician is almost completed, should be finished by Wednesday and*  
21 *apply for inspection assuming all goes well final inspection for electrical*  
22 *should be done this week.”*  
23

24 92. Yet, on the 29<sup>th</sup> August 2006 the Plaintiff in an email stated:

25

26 *“We had a preliminary electrical inspection. The inspector provided the*  
27 *electrician with a list of things that need to be done. He will start working on*  
28 *them today and re-apply for inspection this week.”*  
29

30 93. On the 4<sup>th</sup> September 2006 the Plaintiff stated:

31

32 *“The electrician has not returned to the island...thus no progress has been*  
33 *made. He assures me that he will be back to finish this week and arrange*  
34 *inspection immediately following.”*

1 94. On the 13<sup>th</sup> September 2006 the Plaintiff stated:

2

3 *“The electrician has finished. The a/c guys were supposed to complete a/c*  
4 *today but I had difficulty getting them keys to enter. Thus they will be by*  
5 *tomorrow to complete. Inspector said he would be able to do the inspection*  
6 *on Friday. My guys will finish on the weekend. Should have CO by*  
7 *September 26<sup>th</sup> assuming no delays from Planning.”*

8

9 95. On the 23<sup>rd</sup> September the Plaintiff said:

10

11 *“The Inspector issued additional changes...if all goes well... we will have*  
12 *signoff on Monday the [25<sup>th</sup> September 2006].”*

13

14 96. On the 2<sup>nd</sup> October 2006 the Plaintiff said:

15

16 *“Electrician asked us to bear with him. He is going through some personal*  
17 *stuff at the moment. There are 12 open items from the Inspector. 4 have been*  
18 *completed...Electrician said things should be done and he should have*  
19 *request to CUC submitted for full power by Monday [9<sup>th</sup> October 2006].”*

20

21 97. On the 23<sup>rd</sup> October 2006 the Plaintiff stated:

22

23 *“Final inspection complete. We will need to arrange to get the CO [Cert of*  
24 *Occupancy] issued.”*

25

26 98. However, by the end of October 2006 the Plaintiff had left, she says having

27 completed all the work she could. On the 31<sup>st</sup> October 2006 the Defendant wrote

28 to the Plaintiff and stated that:

29

30 *“Ken Wright has informed us that certain plumbing/building inspections*  
31 *have not been signed off.”*

32

1 99. In effect, the Central Planning Authority did not issue the final Certificate of  
2 Occupancy for the Plaintiff's Premises until the 24<sup>th</sup> March 2007.

3  
4 100. The Plaintiff employed subcontractors to complete the Additional Works  
5 she had contracted to do for the Defendant. When her subcontractors failed to  
6 complete the Additional Works, the risk and liability fall squarely on the  
7 Plaintiff.

8  
9 101. For many reasons, not least of which has been the failure of her  
10 subcontractors to do the work, the Court finds that the Plaintiff is in breach of her  
11 contract by failing to carry the works in accordance with the plans prepared by  
12 Island Drafting. The Site Plan dated December 2004 which bears approved  
13 stamps dated the 6<sup>th</sup> February and 8<sup>th</sup> March 2005 refers to a storm drain, garbage  
14 containers, six parking spaces with parking stops, Asphaltic concrete on the  
15 parking bays and the roads around the building at Parcel 292, and, an existing  
16 septic tank.

17  
18 102. The Plaintiff throughout the course of the 18 months of delay on the  
19 project consistently sought to lay blame for delays at the feet of workers,  
20 subcontractors, the Defendant's mother, the Inspectors' inspection reports and so  
21 on. The Court finds no evidence of the Plaintiff taking full or any responsibility  
22 for the delays as the contractor and the signatory to the contract, either in her  
23 email responses and explanations to her client, the Defendant, or by putting in  
24 place successful remedial actions to avoid the repeated delays.

25

1           103.           The Court has examined the evidence before it and cannot find where the  
2           Defendant's agent and mother, Ms. Welcome, interfered in a negative manner to  
3           affect the Plaintiff's capacity or ability to complete the Additional Works. In fact,  
4           as was recognised by the Plaintiff, all Ms. Welcome was trying to do was to  
5           assist the Plaintiff in completing the Additional Works so that the Defendant's  
6           tenants could move in to the apartments, to the satisfaction of Cayman National  
7           Bank thereby ensuring that the financing would be made available to pay the  
8           Plaintiff for the completed Additional Works.

9  
10           104.           The Court finds that the Plaintiff failed to provide two of the required six  
11           parking spaces and also, the Plaintiff was in breach of the contract by failing to  
12           adequately cover the parking bays and the reduced roadway area with a sufficient  
13           quantity of Asphaltic concrete.

14  
15           105.           Despite the fact that the Plans required a storm drain and the 24<sup>th</sup> March  
16           2005 contract refers to drainage, the Court finds that no storm drains were  
17           installed by the Plaintiff.

18  
19           106.           Additionally, despite the fact that the Plans refer to garbage containers,  
20           no garbage containers were supplied by the Plaintiff.

21  
22           107.           The contract dated the 24<sup>th</sup> March 2005 refers to the demolition of the  
23           existing septic tank and its replacement. The Plans also refer to the existing septic  
24           tank and an FEFF well. Despite repeated warnings by the Defendant, the Plaintiff  
25           failed to check whether the old septic tank was fit for the purpose. Clearly, from  
26           the report of the Water Authority it was faulty. Accordingly, the Court finds that

1 the Plaintiff is in breach, for failing to install a new septic tank and thereby  
2 causing the Defendant further loss and damage.

3

4 108. There is evidence that the Plaintiff also failed to complete certain  
5 painting and caulking work. In addition, the Court finds that a number of  
6 appliances such as toilet paper holders, towel rails and items in Apartment 4 had  
7 not been completed, forcing the Defendant to make good these faults.

8

9 109. It is common ground that the Plaintiff voluntarily left the site in October  
10 2006 – that is, some five to six months before the Certificate of Occupancy was  
11 obtained. At no time did the Plaintiff exercise her right under the contract to  
12 either suspend or terminate the agreement.

13

14 110. Although Clause 5.4 states:

15

16 *“Upon termination of this Agreement by either the Contractor or the*  
17 *Principal, the Contractor remains entitled to, and the Principal must ensure*  
18 *as far as reasonably practicable, that the Contractor will receive the*  
19 *reasonable proportion value of the Works done by the Contractor up to such*  
20 *date.”*  
21

22 111. It is apparent that there were some negotiations between the parties to  
23 reach a settlement but these efforts broke down and ultimately the Plaintiff issued  
24 her proceedings in September 2007.

25

26 112. On the evidence before this Court the Plaintiff voluntarily left the site  
27 after having failed to complete the Additional Works within the contract period

1 or within the period stipulated by the Defendant's Notice to Complete and well  
2 before the Certificate of Occupancy was obtained.

3  
4 113. In view of the fact that the parties agreed that the completion of the  
5 Additional Works would cost a lump sum of CI\$32,000.00, the contract can be  
6 properly described as one with entire obligations rather than divisible obligations.  
7 At paragraph 21-027 of the 29<sup>th</sup> Edition of *Chitty on Contracts* the learned  
8 authors state:

9  
10 *"A contract is said to be "entire" when complete performance by one party*  
11 *is a condition precedent to the liability of the other; in such a contract*  
12 *consideration is usually a lump sum which is payable only with complete*  
13 *performance by the other party."*  
14

15 114. Accordingly, this Court finds the contract in this matter to be an entire  
16 contract rather than a divisible contract.

17  
18 115. The learned authors of *Chitty* further state at paragraph 21-029:

19  
20 *"In the reported cases the courts have tended to the view that in every lump*  
21 *sum contract there is an implied term that no part of the price is to be*  
22 *recovered without complete performance."*  
23

24 116. When one reviews the terms of this contract, it is clear that the  
25 Defendant's obligation to pay CI\$32,000.00 to the Plaintiff would only come into  
26 existence after the completion date as set out in Clause 1.3 of the contract.

27  
28 117. Furthermore, at paragraph 21-030 the learned authors of *Chitty* state:

1                    *“Where a party performed only part of an entire obligation he can normally*  
2                    *recover nothing, neither the agreed price, since it is not due under the terms*  
3                    *of the contract, nor any smaller sum for the value of his partial performance,*  
4                    *since the court has no power to enforce apportion the consideration. The*  
5                    *refusal of pro rata payment is based on the inability of the court, as a matter*  
6                    *of construction, to add such a provision to the contract, and also upon the*  
7                    *rule that the mere acceptance of acts of part performance under an*  
8                    *expressed contract cannot, taken alone, justify the imposition of a*  
9                    *restitutionary obligation to pay on a quantum meruit basis.”*  
10

11            118.            In this case the Plaintiff has failed to complete the work she undertook to  
12            do, and it is this court’s view that her claim fails.

13  
14            119.            The Court finds, on all the evidence, that the Plaintiff has failed to carry  
15            out, maintain and complete the works and the Additional Works with reasonable  
16            care and skill. In addition the Plaintiff also failed to put right the defects in the  
17            Additional Works, due to faulty workmanship and faulty material.

18  
19            120.            On the evidence before me, the Court finds that the Plaintiff is in breach  
20            of the contract to complete the project in 3-month timeframe provided for in the  
21            terms of the contract. The Plaintiff failed to perform the works in accordance  
22            with the Plans submitted to the Planning Authority and failed to complete all the  
23            works as agreed between the parties.

24  
25            121.            Accordingly, this Court rejects the Plaintiff’s claim for the sum of  
26            C1\$32,000.00 and further rejects the Plaintiff’s claim for the additional  
27            \$4,995.00.

28  
29  
30

1 **Defendant's Counterclaim**

2  
3 122. The Defendant's Counterclaim filed on the 19<sup>th</sup> October 2007 is set out at  
4 paragraph 5, 6 and 7 of this Ruling.

5  
6 123. The evidence supporting the Defendant's Counterclaim was provided by  
7 the Defendant in her witness statement dated the 4<sup>th</sup> February 2010 and by Ms.  
8 Welcome in her Witness Statement dated the 7<sup>th</sup> February 2010, and in their  
9 evidence before this Court given on the 19<sup>th</sup> and 20<sup>th</sup> May 2010.

10  
11 124. In September 2009 the Defendant had to leave the Cayman Islands to  
12 take up a position in the United Kingdom, and it was then that her mother, Ms.  
13 Welcome, began acting as the Defendant's agent to try and ensure that the  
14 Additional Works to the premises were completed. Ms. Welcome's evidence was  
15 that apartments B, C, and D were occupied by tenants by the 1<sup>st</sup> September 2005,  
16 although there were still outstanding construction issues with apartments B, C  
17 and D. In addition, Ms. Welcome's evidence demonstrated that apartment A was  
18 far from complete.

19  
20 125. Ms Welcome's task was to stay "on the ground" to make site visits and  
21 to organise payments and to liaise with the utility companies, government  
22 departments and the Planning Department.

23  
24 126. In her evidence Ms. Welcome stated that there was a lot of painting  
25 which needed to be done as well as caulking, and after the caulking, more  
26 painting. She said that the Plaintiff's husband, Mr. Thomas, was still involved

1 and he helped to patch up one side of a wall. Ms. Welcome's evidence was  
2 detailed and she said that only one apartment had the base skirt boards, and that  
3 apartments B, C, and D did not.  
4

5 127. Ms. Welcome said she had asked the Plaintiff to avoid using sheetrock  
6 and recalled two panels of cement board being joined. She said the Plaintiff's  
7 husband, Mr. Thomas, "patched up one side" but never did the other side. Ms.  
8 Welcome said that, as a result of this, she had to call the Plaintiff on many  
9 occasions. Ms. Welcome's evidence is that the Plaintiff often promised to ensure  
10 that the other jobs would be done, but, more often than not, that did not happen.  
11 Ms. Welcome said that she could not get through to the Plaintiff, Dawn Smith, on  
12 many occasions. She also raised these matters with the Plaintiff's husband,  
13 particularly when the plumbing was not complete and when there were no  
14 faucets. Ms. Welcome said that despite reassurances from the Plaintiff and her  
15 husband that they would take care of matters, things were not done. Ms.  
16 Welcome said that oftentimes Dawn Smith, the Plaintiff, did not return her calls  
17 for over a week, and she found the whole experience to be very unsatisfactory.  
18

19 128. This Court finds that the Defendant was put to the following additional  
20 expenses in order to complete the Additional Works. It would appear to be  
21 unchallenged that the Defendant gave the Plaintiff CI\$2,000.00 to enable her to  
22 purchase cabinets and countertops. In addition the Defendant paid the Plaintiff  
23 CI\$1,500.00 to allow her to purchase electrical wire. This evidence came from  
24 Ms. Welcome's Witness Statement.  
25

1       129.       The Defendant also had to pay Gire Dominguez the sum of CI\$5,636.10  
2           to finalise the necessary parking for the Premises as set out in paragraph 73  
3           above.

4  
5       130.       It is clear from the evidence before this Court as well as the evidence  
6           provided by the documents from the Water Authority, that a new septic tank had  
7           to be installed and, accordingly, despite several warnings from the Defendant, the  
8           Plaintiff failed to do this. This cost the Defendant an additional CI\$5,167.00  
9           which this Court will allow.

10

11       131.       In addition, the Defendant had to pay Watler & Hislop the sum of  
12           CI\$3,125.00 to install drain wells, as referred to in paragraph 70 above.

13

14       132.       Ms. Welcome kept detailed accounts in relation to the miscellaneous  
15           items and even kept the copies of the cheques to the various local companies,  
16           which were paid for the purchase of items such as fire extinguishers, paint, cable  
17           wires, toilet seats, door locks, mirrors, towel racks, garbage bins and associated  
18           materials – all amounting to a total of CI\$5,166.20 as set out in Ms. Welcome’s  
19           Witness Statement and exhibited in the court bundle.

20

21       133.       Accordingly, the Defendant paid out the following amounts in relation to  
22           the necessary remedial work and cost of hiring alternative contractors in order to  
23           complete the Additional Works:

24

25

26

1	a. Cash advances –	CI\$ 3,500.00
2	b. Parking –	CI\$ 5,636.00
3	c. Septic tank –	CI\$ 5,167.00
4	d. Drain wells –	CI\$ 3,125.00
5	e. Miscellaneous –	CI\$ 5,166.20
6	f. Subtotal –	CI\$22,594.30

7  
8  
9

**Loss of Rent**

10 134. The Defendant in her Counterclaim pleaded that she has suffered loss  
11 and damage in incurring the costs of remedial works and or the cost of hiring  
12 alternative contractors, and loss and damage generally.

13  
14 135. Although the Defendant did not specifically plead loss of rent, she is  
15 claiming for loss of rent in her general claim for loss and damage.

16  
17 136. The Defendant submits that the Plaintiff was fully aware of the deadline  
18 in relation to tenants, as an important consequence of the completion of the  
19 contract, as was the fact that the Defendant would not be able to obtain financing  
20 from CNB until the granting of the Certificate of Occupancy. The Defendant  
21 contends that this is confirmed by the terms of the contract which specified the  
22 period of three (3) months and a completion date corresponding with the grant of  
23 the Certificate of Occupancy.

24  
25 137. The lamentable litany of subcontractors failing to do their work, as well  
26 as the unreliable supervision of the project, led to the inevitable conclusion that

1 the Plaintiff failed to perform what she was contracted to do. Furthermore, the  
2 Plaintiff singularly failed even to complete the Additional Works within the  
3 further reasonable and specified period, as set out in the Defendant's Notice to  
4 Complete, and even with the Defendant's assistance to the Plaintiff of making  
5 additional payments (as detailed in paragraph 127 above) which were already  
6 provided for in the original quotation.

7  
8 138. It is clear from the evidence of both parties that the Plaintiff knew that  
9 the Defendant could only obtain financing after the Certificate of Occupancy was  
10 in hand, and, in addition, the Plaintiff knew that financing to the Defendant from  
11 Cayman National Bank was dependent on the fact that the Defendant had  
12 represented to the Bank that she would be renting the apartments from July 2005.

13  
14 139. The Defendant gave detailed evidence regarding her frustration and  
15 inability to rent apartments A, B, C and D. On the 9<sup>th</sup> August 2005 the apartments  
16 still had no cabinets, there was no water to the property and there was no  
17 electricity. The Defendant had a tenant for apartment B who had paid a deposit  
18 on the basis that the apartment would be completed by the 25<sup>th</sup> July 2005. The  
19 Defendant's tenant moved into apartment B some time between the 11<sup>th</sup> and the  
20 15<sup>th</sup> August 2005, but the tenant had no water, no kitchen sink, no cabinets and a  
21 stove that did not work, so, therefore instead of paying CI\$1,500.00 for the  
22 month of August, the rent was reduced to CI\$450.00, resulting in a loss to the  
23 Defendant of CI\$1,050.00.

24  
25 140. The tenant for apartment C was also to move in by the 1<sup>st</sup> August 2005.  
26 Again, for the reasons set out above, this tenant was not able to move in until the

1 1<sup>st</sup> September 2005. Therefore the Defendant lost one month's rent, being  
2 CI\$1,650.00.

3  
4 141. Apartment D suffered from the same problems but the tenant was  
5 prepared to occupy the apartment and the Defendant reduced the rent from  
6 CI\$950.00 to CI\$650.00. Therefore the Defendant only lost CI\$300.00 on  
7 apartment D.

8  
9 142. Accordingly, the Defendant lost CI\$3,000.00 on apartments B, C and D.

10  
11 143. Although the issues in relation to apartments B, C and D were eventually  
12 finalised by the end of 2005, the problems with apartment A continued and  
13 therefore this apartment was not rented until the 1<sup>st</sup> November 2006.  
14 Accordingly, the Defendant lost 15 months of rent on apartment A, making the  
15 total loss on this apartment CI\$16,500.00.

16  
17 144. Accordingly, the Defendant lost rent of CI\$19,500.00 on all four  
18 apartments as set out in paragraph 72 of her Witness Statement.

19  
20 145. The evidence of this loss of rent was clearly set out by the Defendant in  
21 her Witness Statement dated the 4<sup>th</sup> February 2010 and was not challenged by the  
22 Plaintiff either by direct evidence or in cross examination of the Defendant. As I  
23 said before, I find both parties to be honest and I have no reason to disbelieve the  
24 Defendant on this issue.

25

1 146. In considering the question of damages and their quantum in relation to  
2 the Defendant’s Counterclaim, I note that the Defendant’s counsel reiterates that  
3 the starting point, is as enunciated by the learned authors of McGregor on  
4 Damages, 18<sup>th</sup> Edition at paragraph 6-155, where they stated:

5

6 *“The starting point in resolving a problem as to the measure of damages for*  
7 *breach of contract is the rule that the claimant is entitled to be placed so far*  
8 *as money can do it, in the same position as he would have been in had the*  
9 *contract been performed.”*

10

11 147. Counsel for the Defendant also relies on dicta in ***Hadley v. Baxendale***  
12 1854 9 Exch 341 and at paragraph 6-157 of McGregor which stated:

13

14 *“Where two parties have made a contract which one of them has broken, the*  
15 *damages which the other party ought to receive in respect of such a breach*  
16 *of contract should be such as may have fairly and reasonably be considered*  
17 *either arising naturally, i.e. according to the usual course of things, from*  
18 *such a breach of contract itself, or such as may reasonably be supposed to*  
19 *have been in the contemplation of both parties, at the time they made the*  
20 *contract, as the probable result of the breach of it.”*

21

22

23 148. The ***Hadley v. Baxendale*** rule was re-stated in the judgment of Asquith  
24 L.J. in ***Victoria Laundry v. Newman*** [1949] 2KB 528, from which the learned  
25 authors of *McGregor on Damages* saw fit to re-state the six propositions:

26

27 *“(1) It is well settled that the governing purpose of damages is to put*  
28 *the party whose rights have been violated in the same position,*  
29 *so far as money can do so, as if his rights had been observed.*  
30 *This purpose, if relentlessly pursued, would provide him with a*  
31 *complete indemnity for all loss de facto resulting from a*  
32 *particular breach, however improbable, however unpredictable.*  
33 *This, in contract at least, is recognized as too harsh a rule.*  
34 *Hence,*

35 *(2) In cases of breach of contract the aggrieved party is only entitled*  
36 *to recover such part of the loss actually resulting as was at the*  
37 *time of the contract reasonably foreseeable as liable to result*  
38 *from the breach.*

- 1 (3) What was at that time reasonably so foreseeable depends on the  
2 knowledge then possessed by the parties, or, at all events, by the  
3 party who later commits the breach.
- 4 (4) For this purpose, knowledge ‘possessed’ is of two kinds; one  
5 imputed, the other actual. Everyone, as a reasonable person, is  
6 taken to know the ‘ordinary course of things’ and consequently  
7 what loss is liable to result from a breach of contract in that  
8 ordinary course. This is the subject matter of the ‘first rule’ in  
9 *Hadley v. Baxendale*. But to this knowledge, which a contract-  
10 breaker is assumed to possess whether he actually possesses it or  
11 not, there may have to be added in a particular case knowledge  
12 which he actually possesses, of special circumstances outside the  
13 ‘ordinary course of things,’ of such a kind that a breach in those  
14 special circumstances would be liable to cause more loss. Such a  
15 case attracts the operation of the ‘second rule’ so as to make  
16 additional loss recoverable.
- 17 (5) In order to make the contract-breaker liable under either rule it  
18 is not necessary that he should actually have asked himself what  
19 loss is liable to result from a breach. As has often been pointed  
20 out, parties at the time of contracting contemplate not the breach  
21 of the contract, but its performance. It suffices that, if he had  
22 considered the question, he would as a reasonable man have  
23 concluded that the loss in question was liable to result.
- 24 (6) Nor, finally, to make a particular loss recoverable, need it be  
25 proved that upon a given state of knowledge the defendant could,  
26 as a reasonable man, foresee that a breach must necessarily  
27 result in that loss. It is enough...if he could foresee it was likely  
28 so to result. It is indeed enough if the loss (or some factor  
29 without which it would not have occurred) is a ‘serious  
30 possibility’ or a ‘real danger.’ For short, we have used the word  
31 ‘liable’ to result. Possibly the colloquialism ‘on the cards’  
32 indicates the shade of meaning with some approach to  
33 accuracy.”  
34

35 149. It is correct that Asquith L.J.’s judgment in *Victoria Laundry v.*  
36 *Newman* was criticised by Lord Reid in the House of Lords decision of  
37 *Czarnikow v. Koufos* [1969] 1 A.C. 350, but as the learned authors of *McGregor*  
38 state as paragraph 6-152:

39  
40 “Yet it is fair to say that taken as a whole, Asquith L.J.’s careful restatement  
41 in *Victoria Laundry v. Newman* has survived the various strictures  
42 appearing in their Lordships’ speeches. For Lord Morris, Asquith L.J.’s  
43 “illuminating judgment” was “a most valuable analysis” of the *Hadley v.*  
44 *Baxendale* rule. For Lord Pearce, it was “a justifiable and valuable

1                    *clarification of the principles which **Hadley v. Baxendale** was intending to*  
2                    *express.”*  
3

4                    150.            Furthermore, Donaldson J. in *Aruna Mills v. Dhanrajmal Gobindram*  
5                    [1968] 1 Q.B. 655 stated that *Victoria Laundry v. Newman* “remained  
6                    unimpaired as the classic authority on the topic of remoteness in contract. As  
7                    **McGregor** states at paragraph 6-163:

8  
9                                       *“...no doubts were cast upon Asquith L.J.’s second criteria that liability*  
10                    *depends upon actual or imputed knowledge, and even the objection to his*  
11                    *first criterion of reasonable foreseeability was really that it was liable to be*  
12                    *misunderstood rather than that it was necessarily wrong.”*  
13

14                    151.            It is my view that the Plaintiff was aware of the nature of the work she  
15                    was to perform and was clearly aware of the fact that the Defendant intended  
16                    letting the apartments on a commercial basis. The completion date in the contract  
17                    itself was tied to the Certificate of Occupancy so that the site would be ready to  
18                    be handed back to the Defendant ready for use. Indeed the Defendant told the  
19                    Plaintiff by email on the 20<sup>th</sup> May 2005:

20  
21                                       *“I’m just letting you know that I cannot afford any delay past the end of June.*  
22                    *The contract ends on June 24<sup>th</sup> and the Bank has already required me to start*  
23                    *repaying the principal, which puts my finances in the bright red area. So*  
24                    *please put first priority on this project and a full crew on the site as much as*  
25                    *possible to ensure completion by June 24<sup>th</sup>.”*  
26  
27

28                    152.            Furthermore, on the 10<sup>th</sup> August 2005, the Defendant informed the  
29                    Plaintiff by email:

30  
31                                       *“Both tenants have confirmed they cannot wait any longer and must move in,*  
32                    *i.e. be living in the unit by w/e. I will need to collect all keys off you once*  
33                    *cabinets are installed and laundry machines installed.”*

1       153.       Accordingly, I accept the Defendant's contention that the claim for loss  
2               of rent in this case is a claim for a loss naturally arising from the breaches of the  
3               Plaintiff which have already been enumerated in the foregoing paragraphs, and  
4               the damages arising are natural and are according to the usual course of things  
5               and would have reasonably been in the contemplation of both parties.

6  
7       154.       Accordingly I find that the Defendant has made out her Counterclaim,  
8               and therefore award the Defendant the sum of CI\$42,094.30 for loss and  
9               damages sustained by the Defendant by reason of the breach of the contract by  
10              the Plaintiff.

11  
12       155.       As costs follow the event I also order that the Plaintiff pays the  
13              Defendant's costs, to be taxed if not agreed, and interest thereon.

14

15

16

17       **Dated this the 27<sup>th</sup> September 2010**

18

19

20

21       **Quin J.**  
22       **Judge of the Grand Court**