

1 The 855 tons are calculated at 1.5 inch thick. We have determined
2 at this stage the total area to be paved is 11200 sq. yards, but this will
3 be subject to final measurement after completion of the job.
4

5
6 The price agreed upon shall be CI\$150.00 per ton in place, with a
7 guarantee that you will pave a minimum of 11.5 yards per ton.
8

9 If the total sq. Yardage is more than our calculations we will you (sic)
10 CI\$150.00 per ton paved, based on the minimum of 11.5 sq. yards
11 paved per ton.
12

13 We also have agreed that you will place a tack coat of AE 200 on the
14 base of the to be paved road, the price agreed is CI\$1.00 per sq. yard
15 in place.
16

17 We will pay the invoices with regard to the foregoing works on the
18 following payment schedule:
19

20	15 days	CI\$41,752.50	previous balance owed
21	30 days	CI\$25,000.00	
22	45 days	CI\$25,000.00	
23	60 days	CI\$25,000.00	
24	75 days		Balance outstanding

25
26 We wish to bring to your attention that you do need to notify Mr. Noel
27 Mowbray of the Cayman Islands Public Works Department to comply
28 with P.W.D. standards at various stages of the works.
29

30 We have received approval for all the base works, we do, however
31 recommend that you do roll the entire road before commencement of
32 the works.
33

34 For you information Mr. Dick Christiansen of Quarry Products will be
35 our agent on the site and will be allowed to sign all weigh tickets at the
36 point of batch.”
37

38 The Defendant alleges that the asphalt did not correspond to the PWD specifications
39 for sub-division roads in respect of the compacted thickness and the compacted
40 density of the pavement.

1 There was also an issue over the area of road paved and the amount of asphalt used in
2 relation to it. The Plaintiff claims to be entitled to be paid for 1099 tons of asphalt but
3 the Defendant says that because the Plaintiff guaranteed 11.5 square yards of asphalt
4 laid per ton and to a tack coat at \$1.00 per yard it would only be entitled to payment
5 for 976 tons if it was not in breach of the agreement.

6

7 The evidence for the Plaintiff was given by Mr. Joseph O'Brien. He is its Managing
8 Director. He testified that he was an investor and did not have technical experience in
9 the production of asphalt or the operation of an asphalt plant. Indeed it was clear from
10 his evidence that he had not had direct involvement in the technical aspects of the
11 transaction which has given rise to this case. He had not measured the road, had no
12 direct knowledge of what had been put in place on it, was not aware if any testing
13 equipment had been purchased by the Plaintiff and acknowledged that without testing
14 nobody would know whether the minimum specifications were met or not. He did,
15 however, say that the measurement was done by his brother and, for a second time,
16 with the company's engineer, Paul David, using a measuring wheel and mathematical
17 calculations. The Plaintiff's case is simply that the obligation to pay arose on the
18 approval of the works by PWD and it is therefore entitled to payment. That approval
19 was given on 4th May 1993.

20

21 The Defendant had already received approval from the PWD for the base works, as
22 the letter of 13th April 1993 records.

23

1 The requirements of the PWD's Minimum Design and Construction Specifications for
2 Subdivision Roads are very detailed. I refer only to paragraphs 10.6 and 10.8.
3 Paragraph 10.6 includes the following requirements relating to minimum compacted
4 thickness and density -

5
6 "ASPHALTIC CONCRETE

7 This should have a minimum compacted thickness of 1.5 inches, and
8 should achieve a minimum compacted density of 97% of the laboratory
9 density. This should be based on the average of at least five (5) tests.
10

11 Paragraph 10.8 reads as follows -

12
13 TESTING

14 The Public Works Department may require the developer to submit
15 appropriate documentation to substantiate compliance with the
16 preceding specifications."
17

18 Mr. O'Brien's evidence was that he was not required to have any approval of a mix
19 design and was not asked by the Defendant to give one. That is consistent with the
20 evidence given on behalf of the defendant by Mr. Koehn, the PWD Executive
21 Engineer Roads, to which I shall refer later.

22
23 Mr. Zuiderant gave evidence that he had sent samples to a consultancy firm called
24 Caltech Testing Inc. ("CALTECH") in the United States by the 27th April 1993. That
25 is consistent with the first of the CALTECH reports to which I need to refer which is
26 dated the 30th April 1993 and refers to the company having received three asphalt
27 cores and one asphalt slab for density and contents test by Federal Express on the 27th
28 April. An extraction analysis and density test data are given but in a further report

1 designated No. 4 and dated 4th May 1993 reference is made to the first report having
2 been based on a wrong mix design. Moreover, the report goes on to say that there was
3 only sufficient mix left after performing the extraction analysis to perform theoretical
4 specific gravity of the mix and was substantially qualified in other respects.

5

6 The next report was dated 10th May 1993 and designated Report Number 5. It
7 contained the following -

8

9 "After issuing report No. 4 some additional data has been
10 furnished that will be covered in this report. The paving company
11 used an AO 20 rather than an AE 60. The mix was to the upper
12 side of optimum on asphalt content. It appeared to be reasonably
13 uniform based on the extracted analysis.

14

15 The lab density information is attached with an average value of
16 138 pounds per cubic foot. The in place core density data is then
17 from 97% to 100%. The theoretical density indicates an air void
18 percentage of 4.4% based on the theoretical density of 144.4 pounds
19 per cubic foot.

20

21 I would need to see the roadway prior to making a determination of
22 softness and it appears, based on the test criteria that the mix meets
23 the specifications."

24

25 There then followed a test table and there was attached to the report a summary of
26 tests known as Marshall tests on various dates. Mr. Zuiderant testified that this
27 information did not reach CALTECH from him.

28

29 The last of the CALTECH reports was dated 7th June 1993. It was report No. 6.

30 While the extraction analysis lends support to the view that the slabs sent did not meet
31 the specification the report contains the following important qualification -

32

1 “There were hairline cracks evident in the slabs possibly
2 damaged either while sampling or shipping. I do not feel
3 this is representative of the roadway pavement. Probably
4 should cut cores and test these locally.”
5

6 Like the Plaintiff, I attach considerable significance in terms of analyzing Mr.
7 Zuiderant’s credibility to the fact that on the 14th May 1993, four days after the date
8 of CALTECH report no. 5 Mr. Zuiderant wrote to Mr. O’Brien a letter in which, after
9 making various observations about measurements and tonnage he included the
10 following passage -
11

12 “We have informed you that the pavement seems to be
13 very soft, we have sent off two slabs of asphalt to CALTECH
14 to be tested.”
15

16 That was disingenuous in two respects. No mention of the report that Mr. Zuiderant
17 had just received, in which a finding that the mix appeared to meet the specifications
18 was made. Moreover, the report also said that the writer would need to see the
19 roadway before making a determination of softness.

20

21 The burden of proof is upon the party who asserts the affirmative of an issue. It was
22 for the Defendant who asserted breach of the obligation of the Plaintiff with regard to
23 the compacted thickness and the compacted minimum density of the material laid to
24 prove it. The Defendant’s difficulty in this regard was recognized by his counsel who
25 attempted to address it by an ingenious but in my view untenable argument. It was
26 that the requirement that the Plaintiff provide asphalt which complied with the
27 minimum specification of the Public Works Department was a condition precedent,

1 which involved complying with all mandatory provisions of the specifications
2 including, but not limited to, the provision of a mix design for approval by PWD
3 which had in at least five tests satisfied the minimum requirements of density and
4 thickness. It was submitted that the legal burden of proof of compliance with such a
5 condition precedent rested on the Plaintiff after all the evidence had been heard, both
6 on the construction of the contract and from the fact that all matters of fact relating to
7 compliance with the mandatory provisions of the specification as well as the
8 provisions of this information to PWD for approval would be peculiarly within the
9 knowledge of the Plaintiff. I reject that.

10

11 Mr. O'Brien's evidence did not bring to light any procedural defect which was in
12 itself probative of a defective product. He was an investor who employed a
13 management team. Mr. Koehn's evidence with regard to PWD procedures and
14 policies did not meet the plaintiff's argument that the event which gave rise to the
15 liability to pay under the contract was the approval of the paving works by PWD..
16 There are indeed mandatory requirements as to compacted thickness and density of
17 compacted concrete in the PWD Minimum Design and Construction Specifications
18 for Subdivision Roads. They are to be found in paragraph 10.6 of the Specifications
19 which calls for at least five tests to be made and averaged. Paragraph 10.8 of the
20 Specifications requires that the PWD may require the developer to submit appropriate
21 documentation to substantiate compliance with the preceding specifications. That is
22 clearly discretionary and it is the developer not the contractor who may be called upon
23 for the documentation. An extraordinary feature of Mr. Koehn's evidence was that in
24 spite of the nature of the complaint in this case and his role as a witness in it he had

1 never visited or arranged for a PWD representative to visit the roadworks in question.
2 He was not present at the view of the site by the Court at which Mr. Zuiderant pointed
3 out what he said were defects. These were not of such a nature as to be, to the Courts
4 inexpert eye, indicative some three years after the road was laid, of defective work. In
5 my judgment the evidence of the defendant as a whole was indicative of a determined
6 attempt to avoid payment.
7
8 The Plaintiff has proved its case with regard to the liability for payment which arose
9 by reason of the approval of the works by PWD on 4th May 1993.
10
11 There is, however, a separate issue with which I must deal. The Defendant says,
12 rightly that his letter dated 13 April 1993 called for a guarantee of 11.5 square yards
13 of laid asphalt per ton and a tack coat at C1\$1.00 per yard and that if the Plaintiff
14 paved 11,232 square yards of road it would only be entitled to be paid for 976 tons.
15 Mr. Zuiderant, testified that he had measured the road by himself, using a rock and a
16 measuring tape, and that the length of the road was 4,212 feet. As the agreed width of
17 the road was 24 feet, he arrived at a paved area of 101,088 square feet, or 11,232
18 square yards. 11,232 divided by 11.5 comes to 975.69 tons as the maximum tonnage
19 which the Plaintiff should have charged for. The plaintiff's calculation is that 12,516
20 sq. yards were paved and 1,099 tons of asphalt used. That comes to 11.39 sq. Yards
21 per ton - 0.96% less than the guarantee of 11.5 sq. Yards called for by the defendant.
22 I regard that as de minimis. Moreover, as the defendant claims that the minimum
23 compacted thickness was not achieved, its claim that too much material was issued is
24 the less likely.

1

2 The road was not a straight road. Calculations were produced by the plaintiff to
3 counter those of Mr. Zuiderant. I accept them and find that, subject to the de minimis
4 discrepancy to which I have referred the plaintiff met its guarantee.

5

6 Judgment is for the plaintiff in the principal sum of CUS\$219,118.50 and the
7 defendant's counterclaim is dismissed. This was a claim for a fixed debt which was
8 strenuously resisted and I award interest on the principal sum at the rate of 8 3/8%
9 from the 14th day following the service of the writ and statement of claim up to 31st
10 January 1998 and 7 7/8% from 1st February 1998.

11

12

13

14



15 25th August 1998

G.E. Harre
Judge



16

17

18

19

20

21

22

23

24

25